

MINUTES

date: 02.26.2018

meeting date: 02.26.2018 – 7:00 PM **at:** Select Board Hearing Room, Brookline Town Hall

re: Brookline High School Expansion Schematic Design and Project Budget – BHS Expansion Advisory Building Committee

attendees: BHS Expansion Advisory Building Committee (Committee)
George Cole, Nancy Heller, Susan Wolf Ditkoff
Daniel Bennett, Andrew Bott, Mary Ellen Dunn, Nicole Gittens, Bobbie Knable, Anthony Meyer, Nancy O'Connor, Matthew Oudens, Jenee Ramos, Jordan Watts

Absent – Mel Kleckner, Ian Roffman, Ray Masak

Public Schools of Brookline

Ben Lummis

William Rawn Associates (WRA) – William Rawn, Cliff Gayley, Sam Lasky, Erik Tellander, Andrew Jonic, Jin-Jin Chiu, Dasha Mikic, Jeanne Carey, Matthew Goss, Mark Borreliz, and Cathy Yun Gao

Hill International, Inc. (Hill) – Donna Camiolo and Inger Hamre-Foley

distribution: Ray Masak, Mary Ellen Dunn, Ben Lummis for distribution

item: topic:

1. Presentation of Schematic Design and Project Budget

- A. WRA and Hill teams were introduced.
- B. WRA used a power point presentation as well as referred to the architectural model of the campus. WRA presented to the Committee an overview of the reasons for the project; review of project team members including the Committee and consultants; and the background of the project.
- C. WRA reviewed the designs for each of the components of the project - the Cypress Street Building, the STEM wing, renovations to the 3rd floor of the main building, and the Tappan Athletic Complex.
- D. Hill reviewed the Project Budget totaling \$205.6M.
- E. Nancy Heller provided a brief history of the work and process to date, the options reviewed during the feasibility study and the selection of the current proposed project.

2. Public Comments and Input

- A. A resident and town meeting member raised concern with the cost of the project compared to the cost presented previously and inquired about cost efficiency. WRA noted that they have worked with the Town and the School Department and Administration on efficiencies in the educational spaces including the design of dual use spaces, and reduction of overall square footage. George Cole noted that several

costs were not included in the \$149.9M feasibility study completed in May of 2017. These costs includes Cypress Field; 111 Cypress Site Acquisition; MBTA Real Estate Costs; and Swing Space.

- B. A resident and town meeting member inquired about the cost for MBTA air rights and the plan for Cypress Field. George Cole noted that there is a premium associated with building over the MBTA tracks. The budget includes estimates and contingencies as the costs are unknown at this time. Nancy O'Connor stated that a design for the Cypress Field will be developed, and at this time it is anticipated that the Cypress Field project will start at the completion of the building projects.
- C. A resident and town meeting member encouraged the Committee and Project Team to reach out to the adult education community as the project is further developed to discuss how they can utilize the space.
- D. A resident and town meeting member commented on pedestrian safety during construction and after. Andrew Bott noted they are looking closely at student and pedestrian safety.
- E. A Brookline High School teacher inquired about sustainability and commented the building design should create opportunities to teach children. He would like to see educational programming that connects students with food sustainability and using the outdoors as a classroom incorporated into the plan. WRA and Anthony Meyer noted that as the design gets further developed, the team would look for these types of opportunities. Nancy Heller noted that the roof will be "solar ready" for potential future installation.
- F. A resident inquired about the process with the MBTA. Hill noted that the team has been working with the MBTA and the feedback to date has been positive. A Brington Road neighbor noted that pedestrian access from their neighborhood to the MBTA train station should be a priority when negotiating with the MBTA.
- G. Several residents noted their support for the project, their appreciation of the design, and how important it is to proceed with the project now.

3. Closing Remarks and Vote

- A. Jenee Ramos inquired about security, and WRA stated that security will be further developed in the next design phase.
- B. Committee members noted that they are pleased with the progress of the design and thanked Ray Masak, the Design and OPM team, the School Department, and High School staff for their dedication to the project to date. They also thanked the residents, and especially the neighbors of the campus, for their feedback and support during the design.
- C. Nancy Heller made a motion to advise the Building Commission; School Committee; and Select Board to accept the Schematic Design and Project Budget as presented and to put it on the ballot. George Cole second. All 13 members present voted in favor of the motion.

4. Adjourn

The meeting was adjourned at 8:48PM.

BROOKLINE HIGH SCHOOL

BHS EXPANSION ADVISORY BUILDING COMMITTEE MEETING
February 26, 2018



AGENDA

1. REASONS FOR THE PROJECT	3
2. PROJECT TEAM	5
3. BACKGROUND	7
4. PROJECT DESCRIPTION	20
111 CYPRESS BUILDING	28
STEM WING	40
MAIN BUILDING 3RD FLOOR	55
TAPPAN ATHLETIC COMPLEX	58
5. PROJECT BUDGET	64
6. APPENDICES	71

*This presentation will be available on the Public Schools of Brookline - Summaries of BHS Expansion Project Public Meetings Webpage:
<https://www.brookline.k12.ma.us/Page/1973>*

1. REASONS FOR THE PROJECT



REASONS FOR THE PROJECT

1. Increased Enrollment

- Enrollment at Brookline High School has increased from 1,700 students seven years ago to 2,050 in the 2017-2018 academic year. It is expected to increase to 2,700 students by the year 2023; the current BHS facilities cannot handle a student body of this size.

2. Outmoded Science Facilities

- A 21st century STEM (Science, Technology, Engineering & Math) education requires flexible, adaptable spaces.
- New designated places are needed to promote collaboration between teachers and students across various disciplines. STEM program will leverage UAB arts programming.

3. BHS Education Plan

- BHS has taken the opportunity to rethink how it can carry its tradition of excellence and innovation forward. Three key questions that propel the development of the Education Plan are:
 - How will BHS engage students more deeply?
 - How will BHS better serve all students?
 - How do we expand BHS and still maintain a cohesive, unified campus?

4. Facilities Maintenance & Upkeep

- BHS has recognized the project as an opportunity to improve and upgrade key elements of campus infrastructure.



2. PROJECT TEAM



PROJECT TEAM

TOWN OF BROOKLINE

BHS EXPANSION ADVISORY BUILDING COMMITTEE

Nancy Heller, Co-Chair, Select Board
Susan Wolf Ditkoff, Co-Chair, School Committee
George Cole, Co-Chair, Building Commission

Mel Kleckner, Town Administrator
Andrew Bott, Superintendent of Schools
Anthony Meyer, Brookline High School Headmaster
Nancy O'Connor, Park and Recreation Commission Member
Bobbie Knable, Advisory Committee of Town Meetings
Matthew Oudens, Planning Board, Neighbor
Ian Roffman, School Parent Community Representative
Jenee Ramos, Brookline High School Dean
Mary Ellen Dunn, Deputy Superintendent of Schools for Administration and Finance
Nicole Gittens, Deputy Superintendent of Schools for Teaching and Learning
Jordan Watts, Brookline High School Student Representative
Daniel Bennett, Building Commissioner
Ray Masak, Project Manager, Building Department

CONSULTANTS

OWNER'S PROJECT MANAGER

ARCHITECT

STRUCTURAL ENGINEER

MEP ENGINEER

LANDSCAPE ARCHITECT

CIVIL ENGINEER

GEOTECHNICAL ENGINEER

COST ESTIMATORS

COST ESTIMATORS

Hill International Inc.

William Rawn Associates, Architects Inc.

Lemessurier Consultants

Rist-Frost-Shumway Engineering

Lemon Brooke LLC

Nitsch Engineering

McPhail Associates, LLC

Miyakoda Consulting

PM&C



3. BACKGROUND



BACKGROUND

- Feasibility study conducted 2016-2017
- BHS Expansion Committee voted in April 2017 to approve project scope consisting of:
 - New building at 111 Cypress Street serving primarily the 9th grade
 - New Science Classroom Wing replacing the existing Roberts Wing
 - Renovated classroom space on 3rd floor replacing science classrooms that will move to new wing
 - Recommendation to partially renovate Tappan Athletic Complex
 - Recommendation to develop budget for Cypress Field improvements



BROOKLINE HIGH SCHOOL EXPANSION

WHAT IS HAPPENING NOW

- Project currently in Schematic Design Phase
- During Schematic Design, the project concept developed during the Feasibility Study is fleshed out:
 - the program (listing) of spaces needed by the High School is developed
 - the internal organization and exterior look and feel of the building are developed
 - cost estimating is developed to a higher degree
- The Schematic Design Phase prepares the Town for the May 8th Vote
- If the Town votes in favor of the project, it will proceed into the next phases where the design will be developed to the point that a contractor can build it




SCHEMATIC DESIGN (SD) PHASE SCHEDULE

Brookline High School Expansion Project



February 26, 2018



Key Milestone Dates for Votes

School Committee – Vote on Pedagogy, Program and Space Summary
Town Meeting – Vote on Acquisition of 111 Cypress
Select Board – Vote on Article for Ballot for Election
Town Election – Vote on Budget Override
Town Meeting – Vote for the Project

November 9, 2017
November 14th – 16th, 2017
February 27, 2018
May 8, 2018
May 22, 2018

Other Key Milestones

MBTA GO / NO GO
Office of the Inspector General (OIG) Approval
MBTA MOA Finalized
Construction Manager at Risk (CMR) Selected

End of October, 2017
Early February, 2018
March 30, 2018
May 2018


LEGEND BHS Expansion Building Committee Meetings School Committee Meetings All Other Milestones Votes Taken Other Potential Meetings Completed Milestones



WILLIAM RAWN ASSOCIATES WORK PLAN: SUMMARY

8 PARALLEL TRACKS

SCHEDULE ON TRACK - MILESTONES MET SHOWN IN YELLOW:



LISTENING

- **Four Intensive Design Process (IDP) sessions at BHS,** including more than 50 hours of discussions with faculty, staff, students, and athletics & recreation:
 - **IDP 1:** September 13 - 15, 2017
3 days, 30 meetings, 21 groups
 - **IDP 2:** October 3, 2017
1 day, 10 meetings, 10 groups
 - **IDP 3:** October 31, 2017
1 day, 8 meetings, 10 groups
 - **IDP 4:** December 14 - 15, 2017
2 days, 17 meetings, 21 groups
- **Brington Road Neighbors' Meeting:** December 20, 2017
- **Faculty & Student Open House at BHS:** February 15, 2018
- **Six BHS Expansion Advisory Building Committee Meetings** since September 2017, open to public



WRA & BHS Faculty during IDP session at BHS campus



WRA & Community Members at BHS Expansion Advisory Building Committee Meeting

IDP 4 (DEC 14 & 15, 2017): 111 CYPRESS

2 DAYS, 17 MEETINGS, 21 GROUPS

What we heard from BHS faculty and staff:

- Adult Presence distribution (location of Deans offices & Guidance Councilor Offices)
- Physics neighborhood: Labs on two floors organized around a double height collaboration space
- Collaboration space organization: Wider hallways preferred over individual collaboration rooms connected to classrooms
- Have classrooms near Nurse's Office



WRA & BHS Faculty and Staff during IDP sessions at BHS campus

IDP 4 (DEC 14 & 15, 2017): STEM WING

2 DAYS, 17 MEETINGS, 21 GROUPS

What we heard from BHS faculty and staff:

- STEM Wing interdisciplinary building organization: chemistry & biology share floors
- Importance of prep room between chemistry classrooms, central storage for biology department
- Collaboration space organization: Eddies along hallway preferred over individual collaboration rooms connected to classrooms
- Culinary Arts Cafe as community hub at front of building
- Makerspace more visible at center of plan on ground floor
- Science resource center as academic hub on second floor



WRA & BHS Faculty and Staff during IDP sessions at BHS campus

IDP 4 (DEC 14 & 15, 2017): MAIN BUILDING THIRD FLOOR

2 DAYS, 17 MEETINGS, 21 GROUPS

What we heard from BHS faculty and staff:

- Need for adult presence and collaboration spaces at main intersections
- Move ACE program to less isolated location



WRA & BHS Faculty and Staff during IDP sessions at BHS campus

IDP 4 (DEC 14 & 15, 2017): TAPPAN ATHLETIC COMPLEX

2 DAYS, 17 MEETINGS, 21 GROUPS

What we heard from BHS faculty and staff:

- Spin room on the first floor
- Change Coaches' Locker rooms to general use Locker Rooms



WRA & BHS Faculty and Staff during IDP sessions at BHS campus

BRINGTON ROAD NEIGHBORS' MEETING (DEC 20, 2017)

Areas of study at 111 Cypress Building:

- Possibility of stepping massing down more along Brington Road
- Location of loading dock
- Pedestrian connection to MBTA station
- Possible Entry along Cypress Street
- Amount of landscape screening possible on west side
- Studying design of the west facade so that it does not feel like a “back”

Feedback already achieved in current design:

- Inclusive design and accessibility across campus
- Consolidated program and created multi-functional rooms to reduce cost and square footage
- Main public entry faces Tappan Street rather than Brington Road
- Removed 5th floor of building by maximizing the opportunity over the MBTA tracks and leaning into Cypress Field; stepped down massing facing Brington Road
- No major drop off point on the Brington side of the building
- No parking garage on site
- Loading dock & garbage is covered and enclosed behind garage doors
- West facade (facing Brington Road neighborhood) has mostly rooms that will not be used after hours to minimize light at night
- Increased setbacks on west Facade and along Brington Road



WRA & Brington Road Neighbors meet in Neighbor's home

FACULTY & STUDENT OPEN HOUSE AT BHS (FEB 15, 2018)



WRA with BHS Faculty & Students during Open House Session at BHS campus



SCHEMATIC DESIGN (SD) PHASE

WHAT'S NEXT

2018

- | | |
|-------------|---|
| February | <ul style="list-style-type: none">- Reconcile Cost Estimate- Approval of Schematic Design- Vote: for Ballot Inclusion |
| March | <ul style="list-style-type: none">- Target MBTA Memorandum of Agreement (MOA)- Town Review |
| March - May | <ul style="list-style-type: none">- Continue Town TDM Process- Prepare for Possible Debt Exclusion Vote & Town Meeting- Selection of Construction Manager at Risk |
| May | <ul style="list-style-type: none">- Town Vote |



4. PROJECT DESCRIPTION



SCOPE OF BROOKLINE HIGH SCHOOL EXPANSION PROJECT

5 Key Parts of BHS Expansion Project:

1. Acquire and build 111 Cypress over the MBTA tracks
2. Build a new STEM Wing on the site of the current Roberts Wing
3. Renovate the 3rd floor over the Schluntz Gym
4. Upgrade the Tappan Athletic Complex
5. Renovate Cypress Field



SCOPE OF BROOKLINE HIGH SCHOOL EXPANSION PROJECT



KEY PROJECT GOAL: CONNECT BHS EXPANSION PROJECT TO BHS EDUCATION PLAN

Main Tenets of BHS Education Plan

1. Create a Unified Campus

- Big School; Small Feel
- Engage campus as a whole to serve educational mission

2. Engage Students Deeply


- Explore connections between fields and subjects
- Increase flexibility in scheduling, instruction, course offerings, and curriculum
- Foster faculty collaboration

3. Serve All Students

- Build connection between adults and students, and among classmates
- Intimate feel - find your niche



OVERALL DESIGN OBJECTIVES: **CREATING A UNIFIED CAMPUS**




Bring 9th graders to rest of campus

- World Languages (Main Building)
- Electives (Unified Arts Building /Main Building)
- Health & Fitness (Tappan)

Bring 10-12th graders to Cypress Building

- Optional courses:
 - Creative Writing
 - Social & Racial Justice
- Advanced Placement (AP) Physics
- Multi-use White Box Space
 - Drama, Dance, Music
 - Guest Speakers for other Classes
 - Interdisciplinary Work

OVERALL DESIGN OBJECTIVES: FRONTING A CIVIC GREEN




Strengthen sense of civic institution around Cypress Field

- STEM Wing: Create gracious New Entry to Main Building campus
- Tappan Athletic Complex: Unite Gym and Pool with New Lobby
- 111 Cypress: Lean-in toward Cypress Field

STUDENTS HANGING OUT ON GREENOUGH STREET AFTER SCHOOL



OVERALL DESIGN OBJECTIVES: SPACES BENEFITTING BHS & THE COMMUNITY



Connect major building entrances with programs that serve both the school and the community

- 111 Cypress: Cafeteria & White Box
- STEM Wing: Culinary Arts Cafe and generous new entrance connected to the existing Auditorium
- Tappan Athletic Complex: Unite Gym and Pool with New Lobby & possible Fitness Room for the Recreation Department

EXISTING
NEW



BROOKLINE HIGH SCHOOL CAMPUS: MODEL PHOTO





111 CYPRESS BUILDING




111 CYPRESS: A CIVIC PRESENCE



111 CYPRESS: A CIVIC PRESENCE



111 CYPRESS: MAJOR PUBLIC SPACES FRONTING CYPRESS FIELD (LEVEL 1)



LEVEL 1

WHITE BOX - MULTIPLE USES



LECTURES / MEETINGS




CLASSES



PERFORMANCE

111 CYPRESS: MAJOR PUBLIC SPACES FRONTING CYPRESS FIELD (LEVEL 2)



LEVEL 2



Library Porch Precedent: Concord Carlisle High School



Library Reading Room Precedent: Noble & Greenough Academic Inquiry Center (Under Construction)

111 CYPRESS: INTERDISCIPLINARY CLASSROOM ORGANIZATION

4	SS	MATH	SCIENCE	SCIENCE	BRIDGE LEVEL
3	ENGLISH	SS	SCIENCE	SCIENCE	
2	MATH	ENGLISH	MATH	SS	
1	ENGLISH	MATH	SS	ENGLISH	

INTERDISCIPLINARY “QUILT”




Interdisciplinary “Quilt” organization

- Classrooms can be programmed as any discipline (Math, English, or Social Studies) and not organized by department

Building organization supports interdisciplinary collaboration

- Collaboration spaces adjacent to classrooms
- Widened corridors with seating
- Classrooms design with flexibility in mind

111 CYPRESS: INTERDISCIPLINARY CLASSROOM ORGANIZATION




PURPOSE BUILT PROGRAM

- PHYSICS
- GUIDANCE / SPEC ED.

FLEXIBLE USE PROGRAM

- MATH
- SOCIAL STUDIES
- ENGLISH
- COLLABORATION SPACE




LEVEL 3

TAPPAN STREET



111 CYPRESS: 3RD & 4TH FLOOR PLANS COLLABORATION / BREAKOUT SPACES



LEVEL 3



Collaboration Haven



Garage doors can connect Physics class/labs to the collaboration space



111 CYPRESS: ADULT PRESENCE ON EACH FLOOR



111 CYPRESS: RESPONDING TO EDUCATION PLAN

1. Create a Unified Campus

- Civic Presence on Cypress Field
- Main Door facing West toward rest of Campus
- 111 Cypress Building programmed primarily for 9th grade students, with several classrooms for specifically for upper class courses
- 9th Grade students will take classes in Unified Arts Building (UAB), Tappan Athletic Complex and Main Building

2. Engage Students Deeply

- Interdisciplinary “Quilt” organization: classrooms programmed as any discipline (Math, English, or Social Studies)
- Flexible classroom seating and teaching arrangements
- Integrated breakout spaces
- “Front Porch” on Tappan: a place like Greenough Street for after-school gathering
- See & Be Seen at Cafeteria

3. Serve All Students

- Adult presence on each floor
- Find your Niche: variety of places to gather, study in groups, seek help, get engaged- library, library porch, science collaboration zone, south stair



111 CYPRESS: MODEL PHOTOS



View of Main Entrance on Tappan Street



View from intersection of Cypress Street and Tappan Street




Brington Road View



View from intersection of Cypress Street and Brington Road



111 CYPRESS: LANDSCAPE PLAN




LEVEL 1



STEM WING



STEM WING: CREATE A MAJOR HIGH SCHOOL BUILDING ENTRANCE



LEVEL 1

A major building entrance sized to accommodate student preference for entry here:

- 20' wide entry hallway
- Direct access to staircase connecting floors 2 & 3
- Accessible entrance


Connecting to the Quad

- New doorway to the Quad
- Abundant glazing for views to the Quad
- Gathering / seating area adjacent to the Quad


Expanding Cafeteria Seating

- Seating area facing the Quad expands cafeteria capacity at peak lunch hours

STEM WING: FACILITATE CIRCULATION THROUGH THE BUILDING



LEVEL 1




LEVEL 2




LEVEL 3

STEM WING: A NEW HUB FOR SCIENCE



LEVEL 2



LEVEL 3

Science Crossroads:


- Adjacent to Science Resource Center & Flex Classroom on Level 2
- Adjacent to Faculty Spaces on Level 3

Interdisciplinary:


- Biology & Chemistry on each floor

STEM WING: EXPANDING A NETWORK OF CO-CURRICULAR GATHERING SPACES

EXISTING



PROPOSED




Collaboration & Breakout Space

- New seating on ground floor of the STEM wing facing the Quad expands cafeteria capacity at peak lunch hours
- New collaboration spaces expands a network of co-curricular gathering spaces


STEM WING: GREENOUGH STREET FACADE

NEW STEM WING CREATES SYMMETRICAL GREENOUGH STREET FACADE

EXISTING



PROPOSED



CORNICE ALIGNMENT

EXISTING




PROPOSED

ALIGNED CORNICE




FACADE ALIGNMENT

EXISTING




PROPOSED




FRONT PORCH AS STUDENT HANGOUT


EXISTING




PROPOSED




STEM WING: MODEL PHOTO





STEM WING: MODEL PHOTO





STEM WING: MODEL PHOTO



STEM WING: MODEL PHOTO



STEM WING: LANDSCAPE PLAN



STEM WING: RESPONDING TO EDUCATION PLAN

1. Create a Unified Campus

- New Entry to Main Building at corner of Tappan & Greenough
- Strong visual connection and accessibility to Quad
- Direct access to staircase connecting floors 1, 2, and 3, toward auditorium & library

2. Engage Students Deeply


- Science Resource Center serves as academic hub
- Chemistry and Biology classrooms share floors to encourage collaboration; see classes you'll take in subsequent years
- Movable furniture to facilitate diverse learning environments
- Multiple classrooms share breakout spaces with view to the outdoors

3. Serve All Students

- New 20' wide accessible entry
- Places to gather, study in groups: expanded network of collaboration zones in Main Building - STEM wing will have places all students will want to use
- Multi-use cafe space can be used for classes, cafe, community meetings, and adult education programs




MAIN BUILDING 3RD FLOOR



MAIN BUILDING - 3RD FLOOR

DISPLACED PROGRAM (PRIMARYLY FROM DEMOLITION OF EXISTING ROBERTS WING)
TOTAL NSF: 23,205
TOTAL GSF: 33,500

RENOVATION AREA
TOTAL NSF: 23,600
TOTAL GSF: 33,500



MAIN BUILDING 3RD FLOOR

RESPONDING TO EDUCATION PLAN

1. Create a Unified Campus


- Distribute adult presence adjacent to collaboration spaces

2. Engage Students Deeply

- Establish new collaboration hub featuring current “greenhouse” space and business classrooms

3. Serve All Students

- EXCEL classrooms grouped together close the restrooms
- ACE program makes use of existing science classrooms




TAPPAN ATHLETIC COMPLEX



TAPPAN ATHLETIC COMPLEX


LEVEL 1

- Girls' Locker Rooms moved to Lower Level
- New Spin Room, Health & Fitness Classrooms and Offices created in existing Girls' Locker Room space



LOWER LEVEL


- Locker Rooms redesigned overall to fit both Boys' and Girls' Locker Rooms on Lower Level
- New Bag Drop and PT/OT Rooms created




TAPPAN ATHLETIC COMPLEX

PROPOSED


LIGHT RENOVATION TO EXISTING UPPER FLOORS: REPAINTING & ADA UPGRADES AS REQUIRED



SECOND FLOOR




MEZZANINE



FOURTH FLOOR

- INTENSIVE RENOVATION
- LIGHT RENOVATION (NO DEMOLITION)
- NOT IN WORK AREA



TAPPAN ATHLETIC COMPLEX: ELEVATION

TAPPAN STREET ELEVATION



1/32 = 1'-0"



TAPPAN ATHLETIC COMPLEX: MODEL PHOTO



TAPPAN ATHLETIC COMPLEX: RESPONDING TO EDUCATION PLAN

1. Create a Unified Campus

- Unite Gym and Pool with Possible New Lobby: could be visually similar to Cypress Building and STEM Wing entry to convey that all buildings are part of the bigger campus
- Possible Community Wellness Center for the Recreation Department

2. Engage Students Deeply

- New Health & Fitness classrooms used by students of all grades
- Gut renovation of lockers rooms to better serve current student needs

3. Serve All Students


- New accessible entry
- Increased adult presence: administrative suite on ground floor



5. PROJECT BUDGET



SCOPE OF PROJECT (AS OF APRIL 2017) - OPTION 4D



MAY 2017 FEASIBILITY STUDY COST ESTIMATE

New Cypress Building	58,266,700
Premium for building over MBTA	2,000,000
New STEM Wing	32,264,250
3rd Floor Renovation	7,398,000
Deferred Maintenance	6,857,750
Construction Contingency	5,339,335
Professional Fees & Services	14,982,271
Misc. Project Costs	6,300,900
Project Contingency	3,203,601
Tappan Gym Minimal Renovation	13,290,000
Project Cost*	149,902,807

- * The following items are not included in the Project Cost listed above:*
- 1. Cypress 111 Site Acquisition
 - 2. Cypress Field Renovation
 - 3. Cost associated with a parking strategy
 - 4. Additional MBTA Real Estate Costs
 - 5. Cost Escalation
 - 6. Swing Space Cost

ADJUSTMENTS TO SCOPE OF PROJECT SINCE 2017 FEASIBILITY STUDY



PRELIMINARY SCHEMATIC PHASE COST ANALYSIS

Hard Costs	\$137.6 Million
-------------------	------------------------

- New Cypress Street Building
- New STEM Building
- 3rd Floor Renovation
- Deferred Maintenance
- Tappan Gym Renovations & Front Addition
- Construction Contingency

Soft Costs	\$23.6 Million
-------------------	-----------------------

- Professional Fees
- Commissioning Agent
- CM at Risk Preconstruction
- Utility Costs
- Testing Agents
- Moving Costs
- Project Contingency

FF&E & Technology	\$5.5 Million
----------------------------------	----------------------

- Furniture
- Fixtures and Equipment
- A/V equipment
- IT and Telephone

Real Estate Costs	\$23.5 Million
--------------------------	-----------------------

- Cypress Street Acquisition & Relocation
- MBTA Air Rights

Other Costs	\$9.6 Million
--------------------	----------------------

- Campus Landscaping, Sidewalks and Student Safety
- Swing Space at Old Lincoln School
- Real Estate Contingencies

Cypress Field	\$5.8 Million
----------------------	----------------------


Total Preliminary Project Costs	\$205.6 Million
--	------------------------

SUMMARY: CREATING A UNIFIED CAMPUS



GOAL: A UNIFIED CAMPUS

NEW, WELCOMING “FRONT PORCHES” UNIFY BHS CAMPUS



TAPPAN & GREENOUGH STREET COMBINED ELEVATION

EXISTING



PROPOSED

New Welcoming Front Porches at 111 Cypress, Tappan Athletic Complex and STEM Wing create a Unified Campus



TAPPAN STREET


GREENOUGH STREET




6. APPENDIX I: FLOOR PLANS



FLOOR PLANS: CYPRESS BUILDING (LOWER LEVEL & LEVEL 1)



LOWER LEVEL



LEVEL 1




FLOOR PLANS: CYPRESS BUILDING (LEVEL 2 & 3)




LEVEL 2




LEVEL 3




FLOOR PLANS: CYPRESS BUILDING (LEVEL 4 & ROOF)



LEVEL 4



ROOF



FLOOR PLANS: STEM WING (LEVEL 1)




LEVEL 1



FLOOR PLANS: STEM WING (LEVEL 2)




LEVEL 3




FLOOR PLANS: STEM WING (LEVEL 3)




LEVEL 3



FLOOR PLANS: STEM WING (BASEMENT LEVEL & ROOF)




BASEMENT LEVEL




ROOF




FLOOR PLANS: TAPPAN ATHLETIC COMPLEX (LEVEL 1)



FLOOR PLANS: TAPPAN ATHLETIC COMPLEX (LOWER LEVEL & LEVEL 2)




LOWER LEVEL




LEVEL 2


- NEW CONSTRUCTION
- INTENSIVE RENOVATION
- LIGHT RENOVATION (NO DEMO)
- NOT IN WORK AREA



FLOOR PLANS: TAPPAN ATHLETIC COMPLEX (MEZZANINE & LEVEL 3)



MEZZANINE LEVEL





LEVEL 3

- NEW CONSTRUCTION
- INTENSIVE RENOVATION
- LIGHT RENOVATION (NO DEMO)
- NOT IN WORK AREA



FLOOR PLANS: MAIN BUILDING THIRD FLOOR



7. APPENDIX II: ELEVATIONS



111 CYPRESS: ELEVATIONS

TAPPAN STREET ELEVATION



CYPRESS STREET ELEVATION




0' 20' 40' 80'



111 CYPRESS: ELEVATIONS

BRINGTON ROAD WEST ELEVATION



BRINGTON ROAD SOUTH ELEVATION



0' 20' 40' 80'



STEM WING: GREENOUGH STREET ELEVATION



FRONTAL, FORMALITY, FAMILY

CONCEPT: COLUMNS AT NEW STEM WING CREATE CONNECTION WITH EXISTING GREENOUGH STREET FACADES

Inter-columnar spacing matches existing Greenough Street facades



PORCH

PORTICO

LOGGIA

STEM WING: TAPPAN STREET ELEVATION



1/32" = 1'



STEM WING: QUAD ELEVATION



1/32" = 1'



TAPPAN ATHLETIC COMPLEX: TAPPAN STREET ELEVATION

